

LEADWAY MARINE SERVICES LIMITED

Specialized in Survey / Servicing of Life Savings Application (LSA) Fire Fighting Equipment (FFE)
Navigational Aid, Inflatable Liferafts, Life Boat/Davit/Winch Inspection, Calibration of Equipments,
Helideck Equipment and Air/Foam Quality Test, Fire Hose Pressure Testing & Exports & Imports.

CERTIFICATE OF INSPECTION FIXED CO2 SUPPRESSION SYSTEM

DATE	NERS	SHIP	REGISTRY PORT	CERT NO.
27/01/2022 ELS	HCON NIGERIA LIMITED	M/V ENL SUPERIOR	LAGOS	LMSL/01/20220127

THIS IS TO CERTIFY THAT, THE FIXED CO2 SUPPRESSION SYSTEM FOR ENGINE ROOM AND BOW THRUSTER ROOM FOR THE VESSEL. CHECKED CO2 CYLINDER BY WEIGHTING SCALE FOUND 18 NOS. OF 45KG, CAPACITY CO2 FOUND WORKING SATISFACTORY.

CHECKED PULL WIRE MECHANISM WORKING SATISFACTORY, CHECKED ALARM SYSTEM FOUND WORKING SATISFACTORY. SYSTEM BLOW TEST CARRIED OUT FOUND FREE FLOW OF GAS THROUGH ALL THE DISCHARGE NOZZLES.

TYPE OF GAS	DESCRIPTION OF WORKING CODES	DESCRIPTION OF WORKING CODES						
• CO2	1. = INSPECTION/SERVICING	6.	= VALVE REPAIR	VAV				
WITER LEADWAY MARINE SERV	2. = CONTENTS CHECKED BY WEIGHING	7.	= EXTERNAL MAINTENANCE					
INITED LEADWAY MARINE SEL	3. = RECHARGED	8.	= NEW CYLINDER					
WHILD LEADWAY MARINE STI	4. = HYDRO TEST	9.	= BLOWING OF LINES					
EMITED LEADWAY VIARILE SIE	5. = VALVE RENEWAL	10.	= LABEL ATTACHED					

S/N	MAKE	SERIAL NO.	CAPACITY	TARA WEIGHT (KG)	TOTAL WEIGHT (KG)	LAST HYDRO TEST	WORKING CODE	REMARK
	JINGIANGYU	2302968	45KG	81.0	129.0	05/2019	1,2,7,9,10	OKAY
2	JINGIANGYU	2302963	45KG	80.6	128.1	05/2019	1,2,7,9,10	OKAY
3	JINGIANGYU	2302989	45KG	81.2	129.4	05/2019	1,2,7,9,10	OKAY
4	JINGIANGYU	2302059	45KG	80.0	127.2	05/2019	1,2,7,9,10	OKAY
5	JINGIANGYU	2302986	45KG	81.0	129.0	05/2019	1,2,7,9,10	OKAY
6	JINGIANGYU	2303049	45KG	79.0	126.1	05/2019	1,2,7,9,10	OKAY
7	JINGIANGYU	2302970	45KG	80.0	127.2	05/2019	1,2,7,9,10	OKAY

PILOT CYLINDER

S/N	MAKE	SERIAL NO.	CAPACITY	TARA WEIGHT (KG)	TOTAL WEIGHT (KG)	LAST HYDRO TEST	WORKING CODE	REMARK
Hitth	JINGIANGYU	653387	2.5KG	6.30	126.0	05/2019	1,2,7,9,10	OKAY
2	JINGIANGYU	653346	2.5KG	6.32	125.5	05/2019	1,2,7,9,10	OKAY

SCOPE OF WORK DONE

1.	CHECKING AND TESTING OF CO2 BANK SYSTEM	EF LEADY	OK	
2.	CYLINDERS CONTENT, USING WEIGHT SCALE AND LIQUID LEVEL INDICTOR	er feary	OK	
3.	CONNECTING CO2 MANIFOLD TESTED	ED LEADU	OK	
4.	AUTO RELEASE CO2 MECHANISM TESTED	ED LEADU	OK	
5.	DISCHARGE CO2 CONE TESTED	ED LEADY	OK	
6.	PIPE NETWORK PRESSURIZED AND TESTED	ED LENDY	OK	
7.	DELAY TIMER CHECKED AND TESTED	EE LESS	OK	
8.	EVACUATION SIREN AND BEACON LIFTING TESTED	ek teak	OK	
9.	FLUSHING OF THE LINES SYSTEM	er lead	OK	
10.	PILOT CYLINDER	er ferri	OK	

THE FIXED SYSTEMS ATTACHED, WITH DATA ABOVE HAVE BEEN INSPECTED, WEIGHED AND NECESSARY MAINTENANCE MADE IN ACCORDANCE WITH CHAPTER II-2 SOLAS 1974, PROTOCOL 1988 REGULATIONS

REMARK: We hereby certify that on the above date, the above equipment was in good working order and it is fit for use in any Emergency.

DATE OF INSPECTION 27/01/2022

DATE OF NEXT INSPECTION

26/01/2023



INSPECTOR

118 Iwofe Road, Off Whimpey Junction, Port Harcourt – Nigeria **Tel:** +234-8037058283, 08033094638, **Fax:** +234-84-230238

E-mail: leadwaymarinesafety@gmail.com, Website: www.leadwaymarine.com.ng