

REPORT OF DEFECTS

At the completion of a thorough examination on the forklift, the following defects were found.

CLIENT: ELSHCON

MANUFACTURER: DE ANTONI DUEVILLA-VICENZU

MODEL NO: DA 3000

CAPACITY: 3TON @ 500MM L.C

SERIAL NO: 03HBCO24


INSPECTION DATE: 06/09/2022

S/N	COMPONENTS	DEFECT
1	ROLLER-OVER CAGE	NOT AVAILABLE
2	HAND BRAKE	NOT FUNCTIONAL
3	ENGINE COMPARTMENT	FUEL LEAKS, NEEDS TO STOP
4	HYDRAULIC SYSTEM	LEAKS NEED TO STOP
5	ELECTRICAL SYSTEM	NEEDS ATTENTION
6	GUAGES IN CAB	NEEDS ATTENTION
7	FIRE EXTINGUISHER	NEED TO BE IN PLACE
8	EMERGENCY STOP	NEEDS ATTENTION
9	WIRES	NEEDS ATTENTION
10	MIRROR	NO SIDE MIRROR NEEDS REPLCAEMENT
11	GAUGE	NEEDS ATTENTION
12	ROOF ACCESS	NEEDS ATTENTION
13	OPERATOR'S MANUAL	NEEDS REPLACEMENT
14	WARNING DECALS	NEEDS REPLACEMENT
15	LIGHTS(TRAFFICATOR, BRAKE, REVERSE)	NEEDS REPLACEMENT
16	SEAT BELT	NOT AVAILABLE

Inspectors Name/Qualification

Signature/Date

Jimmy Bassey



06/09/2022

FID Qualified Lifting Equipment Tester and Examiner.